

Year	No	Project Name	Cable Type	Contractor	Owner	Service Provided	Laying	Trenching	Jetting	Mattresses	CIS	WD
2019	K640	IFA 2 HVAC (UK)	Power 6x 1-core 400kV XLPE HVAC Cable (1,200mm <sup>3</sup> Cu)	Prysmian PowerLink Srl	National Grid and Réseau de Transport d'Electricité (RTE)	Cable Protection		25835m @ 1.0m, 1.5m or 2.0m	5500m @ 1.0m, 1.5m or 2.0m			10m
2020	K722	Cyclades Project - Phase B (Paros-Naxos)	Power 1x 150kV HVAC XLPE 3x300mm <sup>2</sup> Cu	Fulgor S.A.	ADMIE (IPTO)	Cable Transpooling – Landing – Free-Laying – Protection	8005m	1395m @ 1.0m or 2.0m	2410m @ 1.0m or 2.0m		744m	60m
2020	K722	Cyclades Project - Phase B (Naxos-Mykonos)	Power 1x 150kV HVAC XLPE 3x300mm <sup>2</sup> Cu	Fulgor S.A.	ADMIE (IPTO)	Cable Transpooling – Landing – Free-Laying – Protection	45565m	3085m @ 1.0m or 2.0m	3275m @ 1.0m or 2.0m	24m		110m

### Notes:

- [K640 – IFA 2 HVAC \(UK\) Project](#)  
 Trenching operations involved Clays, sandy Clays with shear strength ranging from 25MPa (occasionally less than 25MPa) to 200MPa, and clayey Sands and Sands with either Dr > 50% or Dr < 50%.
- [K722 – Cyclades Project - Phase B](#)  
 Trenching operations involved coarse-grained sediments (including muddy sand to sand and gravel) overlying hard substrate.

Protection by means of:	Trenching	Jetting
AssoTrencher IV Mk3	30,313m	11,187m